

JOBSITE NAME/ADDRESS:

COMPANY NAME:



LAKE COUNTRY
♦ BUILDERS ♦
Handcrafting Your Vision™

BUILDING | REMODELING QUALITY CONTROL CHECKLIST

Please review this list and check mark each item to confirm completion.
Mark N/A if it was not part of your specs or was not needed for this project.

Excavation: Excavator

✓ N/A

- Check silt fence has been installed as required

- Check soil adequate for foundation installation
- Check for proper sand depth installation under slabs
- Check final grade has positive slope away from foundation minimum 1/4" per foot from foundation prior to landscaping

Notes:

Signed: _____ Date: _____