

JOBSITE NAME/ADDRESS:

COMPANY NAME:



LAKE COUNTRY
♦ BUILDERS ♦
Handcrafting Your Vision™

BUILDING | REMODELING QUALITY CONTROL CHECKLIST

Please review this list and check mark each item to confirm completion.
Mark N/A if it was not part of your specs or was not needed for this project.

Wood Floor: Wood Floor Subcontractor

- | | | |
|--|--|---|
| <input checked="" type="checkbox"/> ✓
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/> | N/A
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/> | Check wood floor has been delivered and stored on site to acclimate to acceptable moisture content prior to installation

Confirm sub floor moisture content to be acceptable

Check material species, size, grade, and pattern per plan and specs

Follow material acclimation instruction suggested for wood species by wood floor industry

Check material layout and joinery

Check stain or natural oil applied uniformly

Confirm floor is clean and dust free prior to each coat per specs and plan

Check material at delivery for make, color, pattern, size

Check vinyl installed per manufacturers directions

Check no scratches or mars after installation

Confirm sub floor moisture content to be acceptable |
|--|--|---|

Notes:

Signed: _____ Date: _____



LAKE COUNTRY
♦ BUILDERS ♦
Handcrafting Your Vision™

BUILDING | REMODELING QUALITY CONTROL CHECKLIST

Please review this list and check mark each item to confirm completion.
Mark N/A if it was not part of your specs or was not needed for this project.

Floor Coverings: Carpet, Tile or Wood Vendor

- | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A | |
|-------------------------------------|--------------------------|-----|---|
| <input type="checkbox"/> | <input type="checkbox"/> | | All floors to be scraped, sanded, cleaned prior to installation of floor coverings |
| <input type="checkbox"/> | <input type="checkbox"/> | | Discuss with homeowner the leveling of existing concrete floors if necessary |
| <input type="checkbox"/> | <input type="checkbox"/> | | Check plans and specs for finishes |
| <input type="checkbox"/> | <input type="checkbox"/> | | Install Mfg. recommended underlayment so sheet / tile goods are flush and secure with no bumps or seams showing |
| <input type="checkbox"/> | <input type="checkbox"/> | | Check carpet stretched tight and secured with nail strips |
| <input type="checkbox"/> | <input type="checkbox"/> | | Check no nail strip protruding |
| <input type="checkbox"/> | <input type="checkbox"/> | | Check no damage done to wall or corners |
| <input type="checkbox"/> | <input type="checkbox"/> | | Check seams tight and trimmed |
| <input type="checkbox"/> | <input type="checkbox"/> | | Check carpet stairs tight and secure to treads and risers |

Notes:

Signed: _____ Date: _____