

JOBSITE NAME/ADDRESS:

COMPANY NAME:



LAKE COUNTRY
♦ BUILDERS ♦
Handcrafting Your Vision™

BUILDING | REMODELING QUALITY CONTROL CHECKLIST

Please review this list and check mark each item to confirm completion.
Mark N/A if it was not part of your specs or was not needed for this project.

HVAC: HVAC Subcontractor

✓ N/A

- Check heating, air units, compressors installed in correct locations and anchored properly
- Check ductwork installed according to manufacturers installation instructions and mechanical code
- Check number of elbows in any venting and length of venting meets mfg. . specs
- Check gas line hook-up to gas appliance
 - 1.) Stove
 - 2.) Dryer
 - 3.) Water Heater
 - 4.) Fireplace
 - 5.) Furnace
- Check thermostats location and operation
- Check furnace & air conditioning operation
- Check water line to humidifier
- Check that all exterior venting and flashing is caulked properly
- Complete Mechanical Walkthrough inspection with Homeowner

Notes:

Signed: _____ Date: _____