

JOBSITE NAME/ADDRESS:

COMPANY NAME:



LAKE COUNTRY
♦ BUILDERS ♦
Handcrafting Your Vision™

BUILDING | REMODELING QUALITY CONTROL CHECKLIST

Please review this list and check mark each item to confirm completion.
Mark N/A if it was not part of your specs or was not needed for this project.

Insulation, Soundproofing, & Weatherization: Insulation Subcontractor

- | ✓ | N/A | |
|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | Check plans & specs for location and type of insulation, soundproofing, & weatherization |
| <input type="checkbox"/> | <input type="checkbox"/> | Check insulation installation in areas which would become impossible to insulate at a later date <ul style="list-style-type: none"> 1.) Shower or tubs on exterior walls 2.) Behind furnace & water heater areas |
| <input type="checkbox"/> | <input type="checkbox"/> | Check exterior walls holes for subs work sealed with exterior grade caulk |
| <input type="checkbox"/> | <input type="checkbox"/> | Check air/moisture infiltration barrier installed prior to exterior siding |
| <input type="checkbox"/> | <input type="checkbox"/> | Check interior wall and floor penetrations stuffed with insulation per applicable building and fire code |
| <input type="checkbox"/> | <input type="checkbox"/> | Check wall insulation installed tightly without air gaps or punctures and secured in place behind wiring, plumbing |
| <input type="checkbox"/> | <input type="checkbox"/> | Check vapor barrier on warm side of wall conforms to code |
| <input type="checkbox"/> | <input type="checkbox"/> | Check insulation placed around perimeter of doors & windows in a manner which conforms to code and correct operation of doors & windows |
| <input type="checkbox"/> | <input type="checkbox"/> | Check ductwork and plumbing properly insulated in areas exposed to cold weather |
| <input type="checkbox"/> | <input type="checkbox"/> | Check attic access properly sized and located |
| <input type="checkbox"/> | <input type="checkbox"/> | Check canted floor areas in heated environment are sealed between joist with caulk around perimeter of joist / insulate per space after caulking |

Notes:

Signed: _____ Date: _____