JOBSITE NAME/ADDRESS:	*	COMPANY NAME:
	- since 1976 -	
	LAKE COUNTRY • BUILDERS • Handcrafting Your Vision	
RI III DINI	G REMODELING QUALITY CONTROL C	HECKLIST
	•	
	this list and check mark each item to confi as not part of your specs or was not neede	

Signed:	Date:
Notes.	
Notes:	Complete mechanical walkthrough inspection with homeowner
	Check hole penetrations sealed with exterior grade caulk Check placement of sump pump to living area, will frequency of use and sound be an issue?
	Check evidence of "water hammer' in entire hot water system
	Check operation of dishwasher and clothes washer, run through entire cycle
	Check that all plumbing is not on exterior walls and any plumbing on slab flooring is freeze protected
	Check location per plan of exterior water spigots and lines insulated & freeze-protected
	Repair cut-out framing by plumber
	Check framing requirements of plumber to allow for layout of joists and studs to minimize cutting and call-backs
✓ N/A	Plumbing: Plumber
	Mark N/A if it was not part of your specs or was not needed for this project.